



TRI-DAM PROJECT

of the South San Joaquin & Oakdale Irrigation Districts

Telephone: (209) 965-3996 • Fax: (209) 965-4235

The fall drawdown schedule for Tulloch Reservoir is provided below. This schedule complies with U.S. Army Corps of Engineers flood control requirements. The reservoir will generally be managed to the target elevation range, however some variation may occur due to large local inflows. This schedule incorporates an additional drawdown below the normal floor in order to permit required inspections and testing at Tulloch Reservoir in January 2027. Starting in February 2027, the reservoir pool will be raised back to the normal winter elevation of 501.6 ft. The rate of fill will approximately follow the ranges below, but there may be substantial variations due to natural inflow or storm events. Since this phase of the reservoir fill is not governed by USACE flood control requirements, any extra inflow will be retained rather than released.

DRAWDOWN SCHEDULE FOR TULLOCH RESERVOIR 2026/2027 OPERATION SCHEDULE

<u>ELEVATION RANGE</u>			
FROM	THROUGH	LOW	HIGH
05/26/2026	09/15/2026	506.5	509.5
09/16/2026	09/22/2026	505	508
09/23/2026	09/29/2026	503	506
09/30/2026	10/06/2026	501	504
10/07/2026	10/13/2026	499	502
10/14/2026	10/20/2026	497	500
10/21/2026	10/27/2026	495	498
10/28/2026	11/03/2026	493	496
11/04/2026	11/10/2026	491	494
11/11/2026	11/17/2026	489	492
11/18/2026	11/24/2026	487	490
11/25/2026	12/1/2026	485	488
12/2/2026	12/8/2026	483	486
12/9/2026	12/15/2026	481	484
12/16/2026	12/22/2026	479	482
12/23/2026	12/29/2026	477	480
12/30/2026	02/01/2027	475	478
02/02/2027	02/08/2027	479	482
02/09/2027	02/15/2027	483	486
02/16/2027	02/22/2027	487	490
02/23/2027	03/01/2027	491	494
03/02/2027	03/08/2027	495	498
03/09/2027	03/19/2027	498.6	501.6

For additional Tulloch information, please see [Tulloch Reservoir - Tri-Dam Project](#)

Issued by: M. Pacheco